

# Appendix A

## **CHSRA Change Orders Traceable to Permitting and Negotiations with City of Wasco**

CHANGE ORDER	DATE	AMOUNT (\$)	DESCRIPTION	CATEGORY / AREA
230	5/16/2024	\$18,465.91	This is a change to a contract for design and construction services in the Central Valley. The reason for this change is to fully compensate California Rail Builders for the costs associated with removing the drainage flume already installed by California Rail Builders.	Drainage Flume
240	8/19/2024	\$107,187.25	This is a change to a contract for design and construction services in the Central Valley. The change is to fully compensate California Rail Builders for the cost of reimbursing the City of Wasco to perform the 6th Street and G Street final configuration work as described by Directive Letter DL-00166.	G St
212	9/25/2023	\$816,089.00	This is a change to a contract for design and construction services in the Central Valley. The reason for this change is to fully compensate California Rail Builders for costs related to new permanent lighting along G Street as directed by DL-00135.	G St
34	5/20/2019	\$297,900.28	This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to pay the City of Wasco, the local governing body, to move its services out of the way of the future high-speed rail system. This work is coordinated by the general contractor in Wasco responsible for designing and constructing the future high-speed rail system.	Other Betterments / Fees to Wasco
78	11/30/2020	\$400,000.00	This is a change to a contract for construction services in the Central Valley. The reason for the change is to compensate California Rail Builders for the reimbursement of additional and unforeseen permit costs associated with the City of Wasco.	Other Betterments / Fees to Wasco
53	2/28/2020	\$71,211.60	This is a change to a contract for design and construction services in the Central Valley. The reason for this change is to compensate for the removal of underground facilities tanks in the City of Wasco.	Other Betterments / Fees to Wasco
36	7/25/2019	\$4,998,220.99	This is a change to a contract for design and construction services in the Central Valley. The change order pays for installation of nine utility casings and design of one utility casing for the City of Wasco.	Other Betterments / Fees to Wasco
139	7/27/2022	\$46,857.09	This is a change to a contract for construction services in the Central Valley. The reason for the change is to compensate California Rail Builders for costs for drilling and construction of Well #13 associated with the increased depth from 1250 ft to 1345 ft.	Other Betterments / Fees to Wasco

# Appendix A

## **CHSRA Change Orders Traceable to Permitting and Negotiations with City of Wasco**

221	1/30/2024	\$58,601.68	This is a change to a contract for design and construction services in the Central Valley. The reason for this change is to fully compensate California Rail Builders for constructing an additional conduit for the future camera system at Poso Avenue as directed by the Authority in Directive Letter DL-00154.	Poso Ave
246	9/19/2024	\$81,498.01	This is a change to a contract for design and construction services in the Central Valley. The change is to fully compensate California Rail Builders for the installation of temporary cameras at the Pedestrian Underpass, as requested by the City of Wasco, and to remain until acceptance of the Pedestrian Underpass by the City.	Poso Ave
32.5	7/19/2023	\$11,170,910.11	This is a change to a contract for design and construction services in the Central Valley. The reason for this change is to fully compensate California Rail Builders for claims for delay claims through April 30, 2023, incurred costs of acceleration efforts to be undertaken by CRB as directed by the California High-Speed Rail Authority, and for cost reimbursement for Poso Avenue BNSF Shoofly.	Poso Ave
189	7/28/2023	\$1,450,697.00	This is a change to a contract for design and construction services in the Central Valley. The reason for this change is to fully compensate California Rail Builders for all design and construction costs associated with the additional requirements imposed by the City of Wasco for the Poso Ave and J Street connector.	Poso Ave
122	1/31/2022	\$33,262.96	This is a change to a contract for construction services in the Central Valley. The reason for the change is to compensate California Rail Builders for the costs associated with the CPUC applications for authorization to extend construction activities for Peterson Road, Poso Avenue, and Kimberlina structures.	Poso Ave
62	7/14/2020	\$3,922,875.11	This is a change to a contract for design and construction services in the Central Valley. The reason for this change is to compensate California Rail Builders for the direct costs associated with the out of sequence works/mitigation measures at the Poso Ave. underpass.	Poso Ave
187	5/1/2023	\$232,147.20	This is a change to a contract for design and construction services in the Central Valley. The reason for this change is to fully compensate California Rail Builders for Poso Avenue Steel Structure Storage Fees.	Poso Ave

# Appendix A

## **CHSRA Change Orders Traceable to Permitting and Negotiations with City of Wasco**

227	4/9/2024	\$816,439.38	This is a change to a contract for design and construction services in the Central Valley. The reason for the costs associated with the removal and disposal of BNSF railroad ties currently stockpiled at Poso Avenue and J Street.	Poso Ave
216	11/28/2023	\$163,884.13	This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to fully compensate California Rail Builders for the installation and maintenance of solar power generators to power illumination and pump stations at the Amtrak Pedestrian Underpass and Poso Avenue Underpass until PG&E service is active.	Poso Ave
151	8/29/2022	\$457,078.32	This is a change to a contract for design and construction services in the Central Valley. The reason for this change is to compensate California Rail Builders for the mitigation costs at J Street to mitigate the delays resulting from the delayed resolution of Right-of-Way (ROW) and land rights issues for the relocation of the PG&E Poso Alley Reconductor Utility Conflicts and to maintain the current Substantial Completion Deadline of March 1, 2023.	Poso Ave
118.1	12/7/2022	\$216,937.19	This is a change to a contract for design and construction services in the Central Valley. The reason for the change is to compensate California Rail Builders for the additional costs associated with continued maintenance of the Wasco Ave Detour through the end of 2022.	Wasco Ave Detour
118.2	4/27/2023	\$253,679.37	This is a change to a contract for design and construction services in the Central Valley. The reason for this change is to increase the ceiling for California Rail Builder's continued Wasco Ave detour. This Change Order fully compensates California Rail Builders for the additional costs associated with continued maintenance of the Wasco Avenue Detour through the end of June 2023.	Wasco Ave Detour
118.3	5/3/2024	\$143,452.84	This is a change to a contract for design and construction services in the Central Valley. The reason for this change is to compensate California Rail Builders for the additional costs associated with continued maintenance of the Wasco Avenue Detour through the end of June 2024.	Wasco Ave Detour
117	1/5/2022	\$470,160.37	This is a change to a contract for construction services in the Central Valley. The reason for the change is to compensate California Rail Builders for installing and maintaining the Wasco Avenue Detour at the intersection of Wasco Avenue and Jackson Avenue in Kern County. This includes maintenance labor costs through September 17, 2021, and equipment rental costs through December 26, 2021.	Wasco Ave Detour

# Appendix A

## **CHSRA Change Orders Traceable to Permitting and Negotiations with City of Wasco**

118	1/5/2022	\$190,519.44	This is a change to a contract for construction services in the Central Valley. The reason for the change is to compensate California Rail Builders for the time and material costs incurred for the maintenance of the Wasco Avenue Detour at the intersection of Jackson Avenue and Wasco Avenue in Kern County. This includes the labor costs incurred after September 17, 2021, and the equipment rental costs incurred after December 26, 2021.	Wasco Ave Detour
-----	----------	--------------	--	------------------

<b>Subtotals by Area</b>	
<b>CATEGORY/AREA</b>	<b>AMOUNT (\$)</b>
Drainage Flume	\$18,465.91
G St	\$923,276.25
Other Betterments / Fees to Wasco	\$5,814,189.96
Poso Ave Changes	\$18,387,393.90
Wasco Ave Detour	\$1,274,749.21
<b>TOTAL</b>	<b>\$26,418,075.23</b>

Source: California High Speed Rail Authority, California High-Speed Rail Change Orders, (March 18, 2025), available at <https://hsr.ca.gov/about/transparency-accountability/change-orders>